# Borough of Greencastle December 2023 Council Meeting Manager's Report

## Administration

Task	Report	Timeline
Shentel Construction	<ul> <li>Shentel/GloFiber is continuing infrastructure construction</li> <li>Current and upcoming areas of work for Shentel construction include:         <ul> <li>S. Allison, Addison, Orchards development, N. Linden, N. Ridge</li> <li>N. Washington, N. Allison, Moss Spring development</li> </ul> </li> <li>Construction timelines and notifications will continue to be provided on the Borough website and Facebook page</li> </ul>	Feb 2022 – non-exclusive franchise agreement established with Shentel  Jun to EOY – construction throughout the Borough
Columbia Gas Main Replacement	<ul> <li>Columbia Gas began work within the Borough in early September with plans for continued construction efforts through the end of 2023</li> <li>Areas impacted by this work include N. Linden Avenue, Tyrone Street and N. Allison Street</li> </ul>	Sep to EOY – construction of new gas main in the identified areas
Local Share Account (LSA) Grant Applications	<ul> <li>LSA grants are funded through a statewide program providing for the distribution of gaming revenues to support projects that are in the public interest         <ul> <li>Municipalities can submit multiple applications for projects that improve their community's quality of life</li> <li>No matching funds required</li> </ul> </li> <li>Mayor Thomas and police department staff have submitted an LSA grant application for \$225,000 in funding to purchase three new police vehicles</li> <li>Borough staff submitted an LSA grant application for \$764,040 to support the Borough's lot development project for improvements to the Borough's lot across from the Post Office</li> </ul>	Nov – Council to review & approve resolutions of support  Nov 30 <sup>th</sup> – LSA grant applications due  Early 2024 – award determinations
Councilperson Election Results	<ul> <li>Three 4-year terms to be filled by:         <ul> <li>Joel Amsley, Larry Faight, Scott Reagan</li> </ul> </li> <li>No one registered for the one 2-year term         <ul> <li>Faight had the most write-in votes but will accept the 4-year term, Council will need to appoint a resident to the open 2-year term</li> </ul> </li> </ul>	Nov 7 – general election  Dec 4 – Council to consider accepting applications  Jan 2, 2024 – swearing in, reorganization & 2-yr term appointment

# **Budget & Finance**

Task	Report	Timeline
2024 Budget	<ul> <li>Highlights of the 2024 municipal budgets</li> <li>All budgets are balanced as preliminarily adopted and advertised</li> <li>Continued level of service in all operational funds including police funding levels &amp; staffing</li> <li>No tax rate or stormwater increase, 3% sewer increase</li> <li>2024 Capital Projects include:         <ul> <li>N. Washington Street reconstruction</li> <li>Walter Avenue &amp; Rt. 11 intersection ADA improvements</li> <li>2019 CDBG ADA ramps</li> <li>Moss Spring traffic calming measures</li> <li>Walter Avenue bridge repairs</li> </ul> </li> </ul>	Jul – justification sheets Aug – capital expense analysis Sep & Oct – public workshop meetings Nov – preliminarily adopt Dec – adopt 2024 budget and any associated ordinance/resolutions

# **Community Outreach**

Task	Report	Timeline
Beautification Committee	<ul> <li>Beautification Committee YTD expenses = \$2,622.09</li> <li>Members have made and disbursed several holiday decorations in Center Square with efforts focusing on handmade bows and swags attached to the new lighting</li> </ul>	Dec. 12 <sup>th</sup> at 3pm – next public committee meeting
E. Baltimore St property	<ul> <li>The Borough purchased the lot located on the south west corner of the intersection of E. Baltimore Street and S. Washington Street across from the Post Office         <ul> <li>Anticipated development includes an open-concept community involvement and multipurpose area</li> <li>The concept plans show a covered stage area, focal wall for art and historic signage, concrete and paving work as well as landscaping</li> </ul> </li> <li>Council approved the reallocation of \$25,000 to fund improvements at this property in 2023</li> <li>Council approved FSA to design concept plans at a cost not to exceed \$8,000</li> <li>A final proposed concept plans and budget estimate have been received from FSA and submitted with the LSA grant application</li> </ul>	May – Council authorized purchase of property  Jun – settlement on property and committee meetings began  Oct – fence modifications  Nov 30 <sup>th</sup> – LSA grant application submitted

# **Economic Development**

Name of Development	Zoning District	Proposed Use/Improvement	Status
Buchanan Flats (No Change)	R-2	<ul> <li>10 multi-family structures         <ul> <li>2 buildings with 48 units in Borough</li> <li>Total 288 units</li> </ul> </li> <li>Developer's Agreement:         <ul> <li>Traffic Signal Monitoring</li> <li>Stormwater Operations and Maintenance</li> <li>Moss Spring Avenue traffic calming improvements</li> <li>Bonding requirements</li> </ul> </li> </ul>	<ul> <li>Council approved final land development plans on June 26<sup>th</sup> with several required conditions</li> <li>Initial conditions required to be completed by July 6<sup>th</sup> have been met</li> <li>Other required conditions:         <ul> <li>Antrim Township and PennDOT approval</li> <li>Establish agreeable timeline for Moss Spring Avenue connection</li> </ul> </li> </ul>
Dollar General on N. Antrim Way	нс	<ul> <li>Final subdivision plan approved by Council for parcel 08-2A00007 000000</li> <li>Final land development plans submitted for the construction of a Dollar General store</li> </ul>	<ul> <li>Preliminary land development plans approved by Council in May</li> <li>Planning Commission has tabled last two final plan submittals</li> <li>Extensive outstanding comments</li> <li>Plans have been resubmitted for Planning Commission review at the December 11<sup>th</sup> meeting</li> </ul>
Shafer Lot Line Adjustment	R-1	Preliminary/final plan for consideration of a lot line adjustment between two existing lots in Chadwick Estates development	<ul> <li>Initially approved in 2012 but the plat was never recorded</li> <li>Borough Planning Commission and Council will reconsider plan for approval and recording</li> <li>Planning Commission to review at their December 11<sup>th</sup> meeting</li> </ul>

### Personnel

Task	Report	Timeline
Civil Service Commission	<ul> <li>Council approved the activation of the Civil Service         Commission (CSC) to establish an eligibility list of full time         police officer candidates</li> <li>The Civil Service Commission met and approved testing</li> <li>Staff scheduled and advertise testing, but no applications         were received, testing to be rescheduled</li> </ul>	Sep 5 – Council approved CSC activation  Sep 20 – CSC met & approved testing  2024 – testing to occur & CSC to approve list

Hiring Updates	<ul> <li>Full-time Public Works position filled by Jonathan Goshorn</li> <li>Part-time Waste Water Treatment Plant Trainee position filled by Joseph Degrange</li> <li>Currently accepting applications for the Chief of Police position with interviews planned to begin in December</li> </ul>	Dec – Chief of police interviews  Jan – Chief hiring recommendation to Council
Police Contract Negotiations	<ul> <li>Several meetings with the police union representatives and executive sessions of Council have occurred</li> <li>Negotiations have led to the finalization of a new contract as agreed upon between the Borough and the union</li> <li>The arbitration hearing has been cancelled pending Council action to formally approve the agreement at their December meeting</li> </ul>	May – negotiations began  Nov – final contract agreement  Dec – Council action on new contract

## **Public Facilities**

Task	Report	Timeline
N. Carlisle Street Rehabilitation Project	<ul> <li>A \$95,000 monetary credit approved by DOLI and the Borough ensured DOLI will not return to the Borough and allowed the Borough to proceed with project finalization</li> <li>A full and final settlement offer of \$31,067.17 has been reviewed and accepted by DOLI and the Borough</li> <li>Payment includes \$54,500 in reimbursement for actual damages incurred by the Borough including additional legal and engineering costs</li> <li>Sidewalk repair work was advertised for public bidding and submitted to local contractors for quotes</li> <li>Staff meeting with contractor to review repair options</li> </ul>	Mar – credit approved  Nov – settlement offer and final agreement  2024 – complete remaining sidewalk repairs & project completion
Other Upcoming Projects (No Change)	<ul> <li>N. Washington Street Streetscape Improvements Project         <ul> <li>Scope: install sidewalks, curbs, ADA ramps, base repair and trees</li> <li>Funding:</li></ul></li></ul>	

#### **Public Safety**

Task	Report	Timeline
Baltimore St & S. Ridge Ave Intersection (No Change)	<ul> <li>Council has expressed safety concerns with this crosswalk since its installation as required by PennDOT in 2020</li> <li>Limited site distance given the position of the crosswalk at the bottom of a hill</li> <li>Speed of vehicles traveling on Baltimore St into town</li> <li>Council approved staff's recommendation of painting hash marks and installing additional signage along the westbound lane to prevent passing on the shoulder</li> <li>Work approved at a cost not to exceed \$2,000</li> <li>Staff is requesting approval from PennDOT to implement the approved modifications on Baltimore Street</li> </ul>	Sep – Council review of additional safety measures  Oct – coordination with PennDOT  2024 – implementation of approved modifications

#### **Public Works Department Operational Updates**

- Over 125 PA One calls completed related to upcoming construction work and development projects
- Began removal of the Hometown Hero banners
- Set up the Center Square for Christmas festivities
- Prepared for the Christmas parade and coordinated with the Chamber for Heritage Christmas events
- Worked with Shentel to coordinate and locate utilities
- Helped deliver food from the Police Department to the food pantry
- Annual leaf collection program underway as of October 9<sup>th</sup> utilizing the same schedule as designated in previous years
  - 130,000 lbs of leaves collected to date
  - Collection ending December 15th

#### **Sewer Department Operational Updates**

- Anytime Electric installed the VFD's in the silver panel and began building the controls for the basement blowers
- Replaced the check valve on the basement blower, pulled the failed blower motor, and sent it to Transply for evaluation
- Contractors evaluating remaining work for VFD installation for the Gasho blowers
- Cleaned the check valves at the Colonial Drive and Carlisle Street pumping stations
- Cleaned the impellers at Colonial Drive pumping station
- Repaired the decant hoist for the main digester
- Replaced one of four Wellmate pressure tanks
- Assisted in setting up the Christmas House on the square
- Helped deliver food from the Police Department to the food pantry